



# Australian Geotechnical Testing

## Level One Inspection and Testing

**Project No: AGTE21785**  
**Project: Alluvium Estate Stage 4**  
**Suburb: Delacombe**



**Client: Wayne Horne earthmoving**

**Date: 9<sup>th</sup> February 2023**

---

Geotechnical	Pavement	Environmental	Residential	Design
Slope Stability Assessment	Land Capability Assessments	Erosion and Sediment Control Plan		
Retaining Walls	Level 1 Supervision	Earthworks Specification's	Percolation	

**Adelaide | Brisbane | Ballarat | Melbourne | Warrnambool**

# Contents

**Contents ..... 2**

**1 Introduction..... 1**

**2 Scope of Works..... 1**

**3 Inspections / Supervision..... 1**

**4 Testing..... 2**

**5 Conclusion ..... 2**

**6 Applicability ..... 3**

**Appendix A – Site Plan ..... 4**

**Appendix B – Laboratory Testing ..... 5**

**Appendix C – Site Photos..... 6**

**Appendix D – FILL Certificate ..... 7**

## 1 Introduction

Australian Geotechnical Testing (AGT) has been engaged by Wayne Horne Earthmoving to provide Level 1 Geotechnical Supervision for the Alluvium Estate Stage 4 project. The Estate is located in Delacombe.

This Level 1 report presents the results of supervision activities, compaction and moisture control, material placement and laboratory testing for ground works undertaken for the project. This report covers construction activities carried out from **20<sup>th</sup> July to 08<sup>th</sup> December 2022**.

## 2 Scope of Works

The scope of works involved the placement of on-site General Fill. Fill Material was placed in Level one fill areas, in accordance with **AS 3798-2007, *Guidelines on earthworks for commercial and residential developments and project specifications***. The level of FILL to be placed is less than 5m as per AS3798 Section 1.1.

The fill material is required as per AS3798 and the project specification to achieve:

- **95% Standard Maximum Dry Density (Compaction)**

General fill material used for the construction was locally sourced and predominantly comprising of **Silty CLAY**

## 3 Inspections / Supervision

Full-time Level 1 supervision and inspection was undertaken including the supervision and inspections regarding the stripping and removal as per AS3798 Section 3 shall have removed:

- Organic soils, such as topsoils, severely root affected subsoils and peat;
- Contaminated soils are part of the brief;
- Materials which undergo volume change or loss of strength when disturbed and exposed to moisture;
- Silts, or materials that have deleterious engineering properties of silt;
- Other materials with properties that are unsuitable for the forming of structural fill;
- Fill that contains wood, metal plastic, boulders or other deleterious material, in sufficient proportions to affect the required performance of the fill.
- The maximum particle size of any rocks or other lumps, within the layer, has not exceeded two-thirds ( $\frac{2}{3}$ ) of the compacted layer thickness.

The lots inspected were essentially homogeneous in relation to material type and moisture condition, rolling response and compaction technique and which has been used for the assessment of relative compaction of an area of work (AS3798 Section 1.2.8).

Prior to placement any existing filled ground, for which the conditions of the placement are not adequately documented have not been assumed to have been of either standard compaction or of the composition adequate to support fill or any loads has been removed (AS3798 Section 2).

## 4 Testing

The project was classified as **Residential**, thereby requiring a minimum compaction result of **95%** density ratio Standard Compaction for the **cohesive soils** (AS 1289 5.7.1 & 5.1.1) throughout the Level 1 Fill and in accordance with AS 3798-2007 – Table 5.2. The test was performed using a Nuclear Density Gauge for field density determination AS 1289.5.8.1.

As a minimum testing was undertaken either 3 tests per lot, 1 test per 2,500m<sup>2</sup> per layer, or 1 test per 500m<sup>3</sup> throughout the placement of fill as per AS3798 Table 8.1.

The material was site derived Silty CLAY fill. The material was placed in approximately 200mm loose layers, rolling effort with on-site Compactor (to seal of each layer of placed General Fill material) to a compacted 150mm layer that achieved 95% Standard Compaction which met Australian Standards specifications. This was considered the best method to achieve compaction using the plant and machinery available.

The NATA compaction reports verify the achievement of the minimum density requirement of 95% Standard Compaction throughout the full depth area, with each layer tested accordingly. All test results were provided to our client: Wayne Horne Earthmoving for inclusion within their internal quality system.

At the completion of the structural layers and material within 150mm of permanent subgrade level in cuttings, test rolling was undertaken, and the layers withstood test rolling without visible deformation or springing (AS 3798 Section 5.5).

The area covered by this Level 1 Supervision report is shown in the Site Plan (Refer to Appendix A). The results of the laboratory Testing are indicated in Appendix B.

## 5 Conclusion

On the completion of the earthworks and after analysing the materials used, it has been concluded that the filling procedure conducted by our client **Wayne Horne Earthmoving** **satisfied** the general requirements of AS 3798 regards to the placement of fill materials on a project under Level 1 Supervision and in accordance with the project specification as provided to AGT.

The fill meets the requirements for “structural fill for residential applications” in accordance with AS3798. The fill has been placed, compacted and tested in accordance with AS3798 and the fill meets the requirements for controlled fill in accordance with AS2870 (2011) “Residential Slabs and Footings”.

This report has been prepared for the benefit of our client with respect to the particular brief given to us and it may not be relied upon in other contexts or for any other purpose without our prior review and agreement. No responsibility for this report will be taken by AGT if it is altered in any way, or not reproduced in full.

## 6 Applicability

The findings and conclusions contained in this Report are made based on site conditions that existed at the time this work was conducted. The conclusions presented in this report are relevant to the conditions of the site and the state of legislation currently enacted as at the date of this report.

Findings and conclusions are made assuming that the soil, groundwater, geological and chemical conditions detailed within this report are accurate and remain applicable to the site at the time of writing. The conclusions of this report may become invalid if filling or excavation occurs after the boreholes and test pits referred to in this report were drilled or excavated. No other warranties are made or intended.

AGT has used a degree of skill and care ordinarily exercised by reputable members of our profession practicing in the same or similar locality.

AGT does not make any representation or warranty that the conclusions in this report will be applicable in the future as there may be changes in the condition of the site, applicable legislation or other factors that would affect the conclusions contained in this report. This report has been prepared exclusively for use by our client. This report cannot be reproduced without the written authorisation of AGT and then can only be reproduced in its entirety.



**Muhammad Farrukh**  
Geotechnical Engineer  
BE (Civil)  
muhammadf@ausgeotest.com.au  
0488 615 164



**Shin To Amiri**  
Senior Geotechnical Engineer  
MIEAust  
PhD (Geotechnical Engineering),  
ME (Geotechnical Engineering)  
BEng (Civil Engineering)  
[shina@ausgeotest.com.au](mailto:shina@ausgeotest.com.au)  
Mob: 0448 597 976

## Appendix A – Site Plan

# Test Locations Alluvium Estate Stage 4 July-December 2022

SERVICES SCHEDULE						
STREET NAME	GAS	D-WATER	COMMS	ELECT.	SEWER	ROAD RESERVE
ERSKINE ROAD	2.10 S	2.70 S	1.90 N	2.60 N	N/A	1.00 B.O.K. 20.00
CARISBROOK CRESCENT (LOTS 409 TO 415)	2.10 S	3.20 S	1.85 N	2.60 N	N/A	1.00 B.O.K. 18.00
CARISBROOK CRESCENT (LOTS 419 TO 427)	2.10 W	2.60 W	1.85 E	2.60 E	1.00 W	1.00 B.O.K. 18.00
GEARY PLACE	2.10 E	2.60 E	1.90 W	2.60 W	N/A	1.00 B.O.K. 18.00


\* DENOTES EXISTING SERVICE EXACT LOCATION TO BE PROVEN ON SITE BY CONTRACTOR. ALL OFFSETS ARE REFERENCED TO NEAREST BL.

### LEGEND

	PROPOSED WATER MAIN		Ex.W	Ex. WATER MAIN
	PROPOSED SEWER		Ex.S	Ex. SEWER
	PROPOSED GAS MAINS		Ex.G	Ex. GAS MAINS & VALVE
	PROP. ELECTRICAL CABLES		Ex.E	Ex. ELECTRICAL CABLE
	PROPOSED COMMS CABLES		Ex.C	Ex. COMMS CABLES
	PROPOSED DRAIN & PIT		Ex.D	Ex. DRAIN & PIT
	PROPOSED HOUSE DRAIN		Ex.H	Ex. HOUSE DRAIN
	PROPOSED PROPERTY INLET		DIR	DIRECTIONAL WARNING TACTILES
	PROPOSED TOE OF BATTER		Ex.T	Ex. TACTILES
	PROPOSED TOP OF BATTER			
	PSM		TBM	
	DESIGN FINISHED SURFACE CONTOURS (0.25m INT.)			
	DIRECTION OF LOT FINISHED SURFACE FALL			
	OVERLAND FLOW PATH			

### DRAINAGE PIT LEGEND


	EP	END PIPE
	JP	JUNCTION PIT
	SEP	SIDE ENTRY PIT
	WW	WINGWALL
	GSEP	GRATED SIDE ENTRY PIT



### EARTHWORKS LEGEND


	FILL EARTHWORKS - FILL AREA WITHIN LOTS GREATER THAN 150mm DEPTH
	CUT EARTHWORKS - CUT AREA WITHIN LOTS GREATER THAN 150mm DEPTH

THIS PLAN SHOWS ONLY APPROXIMATE EXTENTS & LEVELS OF FILL TO BE PLACED DURING CONSTRUCTION. DEPTH OF FILL USED FOR TOP DRESSING ALL ALLOTMENTS MAY VARY BY UP TO 0.15m. THE EXTENT OF FILL SHOWN IS BASED ON DESIGN AND MAY BE SUBJECT TO CHANGE FOLLOWING FINAL INSPECTION BY GEOTECHNICAL ENGINEER.



**WARNING**  
BEWARE OF UNDERGROUND SERVICES  
THE LOCATIONS OF UNDERGROUND SERVICES ARE APPROXIMATE ONLY AND THEIR EXACT POSITION SHOULD BE PROVEN ON SITE. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN.

**CONSTRUCTION PLAN**



THIS DRAWING IS NOT TO BE COPIED OR SCALED

VERSION	REMARKS	DATE	BY
D	CONSTRUCTION ISSUE	30.05.22	LP
C	CARISBROOK CRESCENT BEND UPDATED, PRAM CROSSING	07.05.22	LP
B	ISSUE TO COUNCIL	17.02.22	LP
A	ISSUE FOR MARKETING	12.08.21	LP

Scale 1:500 @ A1

DRAWN BY	N. ROBINSON	DESIGNED BY	L. PHAN
MELWAY		CHECKED BY	L. PHAN
DATUM	AHD	AUTHORISED BY	P. MILLER

REEDS CONSULTING

LAND SURVEYING  
CIVIL ENGINEERING  
PLANNING  
LANDSCAPE ARCHITECTURE  
DEVELOPMENT CONSULTING

www.reedsconsulting.com.au  
engineering@reedsconsulting.com.au

Lvl 6, 440 Elizabeth Street Melbourne Victoria 3000  
p (03) 8660 3000

Copyright © Reeds Consulting Pty Ltd  
All Rights Reserved 2001

CITY OF BALLARAT  
ALLUVIUM ESTATE, WINTER VALLEY  
STAGE 4  
LAYOUT PLAN

DRAWING No.	4R2	VERSION	D
REFERENCE	22558E	SHEET	2 OF 15

## **Appendix B – Laboratory Testing**



# Material Test Report

**Report Number:** AGT60133-1  
**Issue Number:** 1  
**Date Issued:** 01/08/2022  
**Client:** Wayne Horne Earthmoving  
 3 Trewin Street, Wendouree VIC 3355  
**Project Number:** AGT60133  
**Project Name:** Alluvium Estate Stage 4  
**Project Location:** Alluvium Estate Stage 4  
**Work Request:** 1033  
**Date Sampled:** 20/07/2022  
**Dates Tested:** 24/07/2022 - 25/07/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Site Selection:** Selected by Client  
**Material:** Brown Silty Clay  
**Material Source:** Onsite



Australian Geotechnical Testing  
 Ballarat Laboratory  
 2/55 Heinz Road Delacombe VIC 3356  
 Phone: 1300 026 583  
 Email: PaulF@ausgeotest.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Paul Francis  
 Laboratory Manager - Ballarat  
 NATA Accredited Laboratory Number: 20457

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	60133-1	60133-2	60133-3	60133-4
Date Tested	20/07/2022	20/07/2022	20/07/2022	20/07/2022
Time Tested	15:00	15:05	15:15	15:25
Test Request #/Location	TRN - 1 Alluvium Estate Stage 4 Lot 401	TRN - 1 Alluvium Estate Stage 4 Lot 402	TRN - 1 Alluvium Estate Stage 4 Lot 403	TRN - 1 Alluvium Estate Stage 4 Lot 404
Latitude	-37.56998	-37.56998	-37.57002	-37.57008
Longitude	143.79932	143.56998	143.79321	143.79321
Layer / Reduced Level	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	150	150	150	150
Soil Description	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay
Test Depth (mm)	125	125	125	125
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.05	2.01	2.16	2.06
Field Moisture Content %	24.1	25.2	32.5	25.2
Field Dry Density (FDD) t/m <sup>3</sup>	1.65	1.61	1.63	1.65
Peak Converted Wet Density t/m <sup>3</sup>	2.05	2.02	2.10	2.04
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	0.0	1.0	0.5	0.5
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	<b>100.0</b>	<b>100.0</b>	<b>103.0</b>	<b>101.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** AGT60133-1  
**Issue Number:** 1  
**Date Issued:** 01/08/2022  
**Client:** Wayne Horne Earthmoving  
 3 Trewin Street, Wendouree VIC 3355  
**Project Number:** AGT60133  
**Project Name:** Alluvium Estate Stage 4  
**Project Location:** Alluvium Estate Stage 4  
**Work Request:** 1033  
**Date Sampled:** 20/07/2022  
**Dates Tested:** 24/07/2022 - 25/07/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Site Selection:** Selected by Client  
**Material:** Brown Silty Clay  
**Material Source:** Onsite



Australian Geotechnical Testing  
 Ballarat Laboratory  
 2/55 Heinz Road Delacombe VIC 3356  
 Phone: 1300 026 583  
 Email: PaulF@ausgeotest.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Paul Francis  
 Laboratory Manager - Ballarat  
 NATA Accredited Laboratory Number: 20457

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	60133-5	60133-6	60133-7	60133-8
Date Tested	20/07/2022	20/07/2022	20/07/2022	20/07/2022
Time Tested	15:30	15:40	15:50	16:00
Test Request #/Location	TRN - 1 Alluvium Estate Stage 4 Lot 405	TRN - 1 Alluvium Estate Stage 4 Lot 406	TRN - 1 Alluvium Estate Stage 4 Lot 407	TRN - 1 Alluvium Estate Stage 4 Lot 408
Latitude	-37.570024	-37.57029	-37.57043	-37.57060
Longitude	143.79322	143.79310	143.79310	143.79305
Layer / Reduced Level	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	150	150	150	150
Soil Description	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay
Test Depth (mm)	125	125	125	125
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.03	2.02	2.12	2.04
Field Moisture Content %	28.5	20.8	20.4	21.8
Field Dry Density (FDD) t/m <sup>3</sup>	1.58	1.67	1.76	1.67
Peak Converted Wet Density t/m <sup>3</sup>	2.01	1.97	2.09	2.00
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	0.5	-1.5	-0.5	0.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	<b>101.0</b>	<b>102.5</b>	<b>102.0</b>	<b>101.5</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** AGT60133-2  
**Issue Number:** 1  
**Date Issued:** 09/12/2022  
**Client:** Wayne Horne Earthmoving  
 3 Trewin Street, Wendouree VIC 3355  
**Project Number:** AGT60133  
**Project Name:** Alluvium Estate Stage 4  
**Project Location:** Alluvium Estate Stage 4  
**Work Request:** 1204  
**Date Sampled:** 08/12/2022  
**Dates Tested:** 08/12/2022 - 08/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Site Selection:** Selected by Client  
**Material:** Brown Silty Clay  
**Material Source:** Onsite



Australian Geotechnical Testing  
 Ballarat Laboratory  
 2/55 Heinz Road Delacombe VIC 3356  
 Phone: 1300 026 583  
 Email: PaulF@ausgeotest.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Paul Francis  
 Laboratory Manager - Ballarat  
 NATA Accredited Laboratory Number: 20457

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	60133-9	60133-10	60133-11	60133-12
Date Tested	08/12/2022	08/12/2022	08/12/2022	08/12/2022
Time Tested	08:10	08:15	08:20	08:25
Test Request #/Location	TRN - 2 Alluvium Estate Stage 4 Lot 409	TRN - 2 Alluvium Estate Stage 4 Lot 410	TRN - 2 Alluvium Estate Stage 4 Lot 411	TRN - 2 Alluvium Estate Stage 4 Lot 433
Latitude	-37.57073	-37.57077	-37.57126	-37.56996
Longitude	143.79262	143.79196	143.79231	143.79271
Layer / Reduced Level	FSL	FSL	FSL	FSL
Thickness of Layer (mm)	150	150	150	150
Soil Description	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay
Test Depth (mm)	125	125	125	125
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	2.07	2.00	2.06	1.99
Field Moisture Content %	16.8	19.7	16.0	16.0
Field Dry Density (FDD) t/m <sup>3</sup>	1.77	1.67	1.78	1.72
Peak Converted Wet Density t/m <sup>3</sup>	2.09	2.09	2.09	2.07
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	1.0	0.0	1.5	0.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	<b>99.0</b>	<b>95.5</b>	<b>98.5</b>	<b>96.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

# Material Test Report

**Report Number:** AGT60133-2  
**Issue Number:** 1  
**Date Issued:** 09/12/2022  
**Client:** Wayne Horne Earthmoving  
 3 Trewin Street, Wendouree VIC 3355  
**Project Number:** AGT60133  
**Project Name:** Alluvium Estate Stage 4  
**Project Location:** Alluvium Estate Stage 4  
**Work Request:** 1204  
**Date Sampled:** 08/12/2022  
**Dates Tested:** 08/12/2022 - 08/12/2022  
**Sampling Method:** AS 1289.1.2.1 6.4 (b) - Sampling from layers in earthworks or pavement - compacted  
**Specification:** 95% Standard  
**Site Selection:** Selected by Client  
**Material:** Brown Silty Clay  
**Material Source:** Onsite



Australian Geotechnical Testing  
 Ballarat Laboratory  
 2/55 Heinz Road Delacombe VIC 3356  
 Phone: 1300 026 583  
 Email: PaulF@ausgeotest.com.au

Accredited for compliance with ISO/IEC 17025 - Testing



Approved Signatory: Paul Francis  
 Laboratory Manager - Ballarat  
 NATA Accredited Laboratory Number: 20457

Compaction Control AS 1289 5.7.1 & 5.8.1 & 2.1.1				
Sample Number	60133-13	60133-14	60133-15	60133-16
Date Tested	08/12/2022	08/12/2022	08/12/2022	08/12/2022
Time Tested	08:40	08:50	09:00	09:10
Test Request #/Location	TRN - 2 Alluvium Estate Stage 4 Lot 401	TRN - 2 Alluvium Estate Stage 4 Lot 403	TRN - 2 Alluvium Estate Stage 4 Lot 404	TRN - 2 Alluvium Estate Stage 4 Lot 406
Latitude	-37.56999	-37.57004	-37.57008	-37.57030
Longitude	143.79933	143.79322	143.79323	143.79310
Layer / Reduced Level	300 Below FSL	300 Below FSL	300 Below FSL	300 Below FSL
Thickness of Layer (mm)	150	150	150	150
Soil Description	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay	Brown Silty Clay
Test Depth (mm)	125	125	125	125
Sieve used to determine oversize (mm)	19.0	19.0	19.0	19.0
Percentage of Wet Oversize (%)	**	**	**	**
Field Wet Density (FWD) t/m <sup>3</sup>	1.98	2.00	2.00	2.00
Field Moisture Content %	18.0	18.4	18.4	18.3
Field Dry Density (FDD) t/m <sup>3</sup>	1.68	1.69	1.69	1.69
Peak Converted Wet Density t/m <sup>3</sup>	2.07	2.08	2.04	2.05
Adjusted Peak Converted Wet Density t/m <sup>3</sup>	**	**	**	**
Moisture Variation (Wv) %	0.0	0.0	2.0	2.0
Adjusted Moisture Variation %	**	**	**	**
Hilf Density Ratio (%)	<b>96.0</b>	<b>96.0</b>	<b>98.5</b>	<b>98.0</b>
Compaction Method	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>	<b>Standard</b>
Report Remarks	**	**	**	**

## Moisture Variation Note:

Positive values = test is dry of OMC  
 Negative values = test is wet of OMC

## Appendix C – Site Photos

